

Activity ID	Activity Description	Orig Dur	Days																																	
			-5	-4	-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27		
LB Johnson Apartments																																				
Typical Unit																																				
10	Tenants Relocated	0																																		
20	Set Up Temporary Protection/Containment	1																																		
170	Move Furniture	2																																		
30	Hazardous Materials Abatement	2																																		
40	Interior Demolition	3																																		
50	Hydronic Distribution Coring	2																																		
60	Rough Electrical	2																																		
70	Install Windows	2																																		
80	Reframe Interior Walls & Ceilings	3																																		
90	Patch & Finish Drywall	3																																		
100	Prime & 1st Coat Paint Walls & Ceilings	2																																		
110	Finish Electric	2																																		
120	Finish Plumbing	2																																		
150	Apply Interior Sealants	2																																		
130	Final Coat Paint	2																																		
180	Install Appliances	2																																		
140	Punchlist	3																																		
160	Clean Unit	3																																		
190	Move Tenant Furniture	2																																		

Start Date 07JAN09 LB00
 Finish Date 26JUN09
 Data Date 01JUN09
 Run Date 16DEC09 07:16

Sheet 1 of 1

LB Johnson Apartments
 Typical Unit Schedule



© Primavera Systems, Inc.